



185 Peninsula Blvd.  
Hempstead, NY 11550

**Regina Armstrong**  
Acting Superintendent  
of Schools  
(516) 434-4000 Ext. 4031  
Fax: (516) 292-0933

**Rodney Gilmore, Ed.D.**  
Associate Superintendent  
for Human Resources  
(516) 434-4000 Ext. 4021

**Ahunna Akoma, Ed.D.**  
Assistant Superintendent  
for Technology  
(516) 434-4000 Ext. 4101

**James E. Clark**  
Assistant Superintendent  
for Special Programs  
(516) 434-4000 Ext. 4014

**Djuana Wilson**  
Assistant Superintendent  
for Special Education  
(516) 434-4000 Ext. 4091

May 8, 2019

Dear Hempstead Community:

As per Mr. Michael W. Dodge from Park East Construction Corporation, below is an outline of the construction schedule for demolition of Rhodes Elementary School – Phase 1. This includes assumptions based on utility closeouts prior to commencement:

### Rhodes Elementary School Demolition – Phase 1

- **Utility Disconnects/Notifications & Mobilization**  
Wednesday, May 8<sup>th</sup> – Wednesday, May 15<sup>th</sup> (1 week)
- **ACM Abatement in Building Addition**  
Wednesday, May 15<sup>th</sup> – Tuesday, May 28<sup>th</sup> (2 weeks)
- **Demolition/Dispose of Original building, Addition & Piers**  
Wednesday, May 29<sup>th</sup> – Wednesday, July 18<sup>th</sup> (7 weeks)
- **Site Restoration & Drainage Install**  
Monday, June 3<sup>rd</sup> – Thursday, July 25<sup>th</sup> (7 ½ weeks)

### Schedule Overview (approximately 11 weeks)

- Demolition & Removals Commence – May 15, 2019
- Substantial Completion – July 25, 2019

Thank you.

Regina Armstrong  
Acting Superintendent of Schools



185 Peninsula Blvd.  
Hempstead, NY 11550

**Regina Armstrong**  
Acting Superintendent  
of Schools  
(516) 434-4000 Ext. 4031  
Fax: (516) 292-0933

**Rodney Gilmore, Ed.D.**  
Associate Superintendent  
for Human Resources  
(516) 434-4000 Ext. 4021

**Ahunna Akoma, Ed.D.**  
Assistant Superintendent  
for Technology  
(516) 434-4000 Ext. 4101

**James E. Clark**  
Assistant Superintendent  
for Special Programs  
(516) 434-4000 Ext. 4014

**Djuana Wilson**  
Assistant Superintendent  
for Special Education  
(516) 434-4000 Ext. 4091

8 de mayo del 2019

Querida comunidad de Hempstead:

De acuerdo al Sr. Michael W. Dodge de la Corporación de Construcción Park East, a continuación se encuentra un resumen del programa de construcción para la demolición de la Escuela Primaria Rhodes en su Primera Fase 1. Esto incluye suposiciones basadas en el cierre de servicios públicos antes del inicio:

### Demolición de la Escuela Primaria Rhodes – Fase 1

- **Desconexiones de Servicios/Notificaciones y movilización**  
Miércoles, 8 de mayo – Miércoles 15 de mayo (1 semana)
- **Disminución de ACM en Extensión Inmobiliaria.**  
Miércoles, 15 de mayo - martes, 28 de mayo (2 semanas)
- **Demolición/Eliminación de la Construcción Original, Extensión y muelles**  
Miércoles, 29 de mayo - Miércoles, 18 de julio (7 semanas)
- **Restauración del Sitio e Instalación de Drenaje**  
Lunes, 3 de junio - Jueves, 25 de julio (7 ½ semanas)

### **Resumen del Horario (aproximadamente 11 semanas)**

- Comienzan las demoliciones y remoción de escombros - Mayo 15, 2019
- Finalización Sustancial - Julio 25, 2019

Muchas gracias.

Regina Armstrong  
Superintendente Interino de las Escuelas